

HOME RETROFIT SPECIFICATIONS MANUAL

# CENTRAL AIR CONDITIONER COMPLETE MEASURE CHECKLIST

All work must meet Energy Trust specifications. **This checklist serves as a reference guide only.** Please refer to the current Specifications Manual for additional information and clarification. Specific reference sections are noted in italics.

<input type="checkbox"/> Central air conditioner is clearly labeled and permanently affixed without compromising the structural integrity of the building. <i>IN 1.14</i>
<input type="checkbox"/> Condensate produced by the system is removed via an adequately sloped drainage system and flows to a suitable termination point. <i>IN 1.16, AC 1.6</i>
<input type="checkbox"/> Line set penetrations into the building shell are sealed with caulk, foam or other compatible sealant rated for exterior use. <i>AC 1.3</i>
<input type="checkbox"/> Outdoor sections of line set are covered with a rigid UV-resistant covering where possible or a flexible UV-resistant covering where rigid ones are impractical. <i>AC 1.3</i>
<input type="checkbox"/> Outdoor unit rests on a permanent, stable, level surface and is not covered by debris or obstacles that restrict airflow. <i>AC 1.4</i>
<input type="checkbox"/> Evaporators and condensers have been verified as compatible with one another according to AHRI specifications. <i>AC 1.0</i>
<input type="checkbox"/> Duct disconnections have been repaired. <i>AC 1.2</i>
<input type="checkbox"/> System is installed in accordance with manufacturer's specifications and jurisdictional codes. <i>IN 1.14</i>

Print Name:	Signature:	Date:
-------------	------------	-------