

HOME RETROFIT SPECIFICATIONS MANUAL

GAS WATER HEATER COMPLETE MEASURE CHECKLIST

All work must meet Energy Trust of Oregon specifications. **This checklist serves as a reference guide only.** Please refer to the current Specifications Manual for additional information and clarification. Specific reference sections are noted in italics.

<input type="checkbox"/> A functioning UL-listed carbon monoxide alarm is installed in the home on every floor with a bedroom and according to manufacturer’s specifications. <i>IN 1.2</i>
<input type="checkbox"/> Unit has a permanent label identifying make, model and serial number. <i>IN 1.14</i>
<input type="checkbox"/> Unit is installed in a non-hazardous location maintaining proper clearance and does not compromise the structural integrity of the building. <i>IN 1.14 and IN 1.15</i>
<input type="checkbox"/> Vent connectors entering a masonry chimney are properly secured and sealed tightly at the entrance point. <i>WH 2.1</i>
<input type="checkbox"/> Entire gas line from meter to appliance is free of leaks. <i>IN 1.15</i>
<input type="checkbox"/> Water heater is strapped on the upper third and lower third of the tank to resist horizontal displacement caused by seismic motion. <i>WH 1.0</i>
<input type="checkbox"/> Water temperature is set no higher than 120°F. <i>WH 1.0</i>
<input type="checkbox"/> Exhaust flue vent connections are secured with screws and exhaust flue is adequately sloped. <i>WH 2.0 and WH 2.1</i>
<input type="checkbox"/> Unit is installed in accordance with manufacturer’s specifications and jurisdictional codes. <i>IN 1.14</i>

Print Name:	Signature:	Date:
-------------	------------	-------